PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Improvements to road, drain and other works in katha Nagara in Ward No 16 and Inmprovements to road drain and other works in Siddharata Nagara, Peenya Plantation in Ward No-16
2	Estimate amount of work & sanctioned No.	Rs 291.86 Lakhs and TS/93.77/16.17 dated 04.02.16
3	Amount put to tender	Rs 2,91,86,424.00
4	Agreement No	EE(RRND)/AG/74/16-17 dated 11.01.2017
5	No. & date of work order issued	EE/RRND/Wo.No/74/16-17 dated 11.01.2017
6	Time limit originallly fixed for completion of the work	150 days
7	Name of the Contractor	Sri N M Krishnamurthy
8	Date of application of the contractor for granting the extension of time	10.06.2017
9	Date of receipt of application in the Sub Division	10.06.2017
10	Extension granted if any	No
11	Work carried out during the first period and Ist extension.	-
12	Work carried out by the contractor during the original period.	NILL
13	Work carried out during the 2nd extension.	100%
14	Time now applied	294 Day

Scanned by CamScanner

15	Date of recommending the time limit applied for	From 10.06.2017 to 31.03.2018
16	Whether the original application of the Contractor enclosed	yes
17	Balance works remaining to be done	100% of work
18	Probable time limit required for completion remaing works.	No
19	Const of work charge establishment	
20	Weekly notice as per Rule 2 of the contract has been issued.	No
21	Remarks by the Asst Conservator of Forest	Recommended for extension of time without fine
22	Daily rate & fine proposed	Nil
23	Recommendation of the Executive Engineer-5.	Recommended for extension of time without fine
24	Chief Engineer (RR Nagar), BBMP	Delayed UGD & Water Supply Work

Assistant Engineer
Ward No 16

Asst.Executive Engineer
Yashawanthapura sub Division

Executive Engineer
RR Nagara Division

Chief Engineer
RR Nagara Zone

Scanned by CamScanner